

Ascot Provides Update on Premier Gold Project Progress to Date and Plans for 2022

25.01.2022 | [GlobeNewswire](#)

VANCOUVER, Jan. 25, 2022 - [Ascot Resources Ltd.](#) (TSX: AOT; OTCQX: AOTVF) ("Ascot" or the "Company") is pleased to provide an update on the Premier Gold Project ("PGP" or the "project") located in the Golden Triangle of northwestern British Columbia with respect to progress to date and development plans in 2022. This release includes a detailed project schedule and an updated capital cost estimate for the project. Building on the success of the Early Works program in 2021, Ascot remains on track to commence full-scale construction activities and underground development in April 2022, with first gold pour targeted for the first quarter of 2023. The Company is also pleased to announce the receipt of the Environmental Management Act Permit, completing the JPAA (Joint Permit Application Amendment) for the project. All financial metrics herein are in Canadian dollars, denoted as C\$, unless otherwise stated.

Derek White, President and CEO of Ascot commented, *"The Company made considerable progress on pre-construction and Early Works activities in 2021 and is now pleased to have received the final operating permit for the Premier Gold Project. Despite facing various challenges last year, including the loss of key equipment at sea due to weather events, the Ascot team stepped up in meaningful ways and adapted to stay the course towards production, positioning us to execute on the project in 2022. We are excited to get the Premier mill restarted with first gold pour anticipated around this time next year. The Golden Triangle of northwestern B.C. has been a focal point for Canadian mining mergers and acquisitions in recent years, and Ascot has one of only three mills in the entire region. Notwithstanding project delays and cost pressures, we are confident in our ability to execute on the remainder of project construction during 2022, on the path to becoming Canada's next gold producer."*

Project Progress to Date

Before the Mines Act Permit issuance in December (see News Release dated December 7, 2021), Ascot was able to advance many project pre-construction activities as a part of the Early Works program. The focus of the program was preparing for the delivery of the Ball and SAG mills and their subsequent installation inside the mill building (see Figure 1). This was a major success for the project and was on time and on budget, such that the construction activities inside the process plant are not currently on the critical path schedule. Other major areas of Early Works progress included initial earthworks activities for the new water treatment plant, the Cascade Creek diversion channel, and the Dago Pit liner for temporary waste and water collection. The temporary construction camp with total capacity of approximately 170 people was also installed adjacent to the mill building.

Figure 1 - Interior of mill building showing SAG (left) and Ball (right) mills installed
<https://www.globenewswire.com/NewsRoom/AttachmentNg/fd74278b-9aa7-4800-b2f4-f92b15225a4b>

Concurrent with project activities on site, detailed engineering has been advanced to 70% complete. Designs for these areas are substantially complete: Site roads, power supply, water treatment plant, tailings facility, Cascade Creek diversion channel, and several areas inside the mill. Remaining areas to be engineered are the process plant piping, electrical, and instrumentation. We anticipate substantial completion of detailed engineering by approximately April 2022.

Project procurement has progressed well so far despite numerous challenges in global shipping and transportation. While there are increasing pressures related to supply chain and inflation across the entire mining industry, the project is not wholly exposed to these risks given the existing infrastructure and the procurement completed to date. The Ball and SAG mills were ordered in 2020, arrived on site in 2021 and were installed. Ascot has ordered approximately 87% of the remaining fixed equipment for the project. Key orders remaining in the plant relate mostly to piping, instrumentation, and bulk consumables. Outside of the plant construction, the major pieces of equipment yet to be received are the replacement water treatment plant clarifier and tailings thickener (see News Release dated December 7, 2021). Upon learning of the loss

of those items, Ascot quickly arranged the re-fabrication orders for these items. The fabrication of the clarifier and thickener are progressing well and Ascot anticipates completion by the end of February 2022, followed by delivery scheduled in April 2022.

Ascot is in the final stages of selecting a supplier for our underground equipment fleet, which we currently anticipate requiring on site in three tranches: the first in September 2022, a second in January 2023, and the remainder in August 2023 as the mining area expands. This is in addition to and after the mobilization of the underground development mining contractor in April 2022.

Ascot estimates construction of the Premier Gold Project is approximately 23% complete as of year-end 2021. Major areas of focus for the project in 2022 will be the underground development and early access to initial mining areas, the delivery and installation of the new water treatment plant, the completion of the Cascade Creek diversion channel, the tailings facility earthworks, and the completion of the process plant circuit. These activities all lead towards starting mill commissioning later in 2022 ahead of initial gold pour anticipated in Q1 2023.

As anticipated in Ascot's News Release dated December 7, 2021, the B.C. Ministry of Environment and Climate Change Strategy has issued to Ascot the Environmental Management Act Permit PE-8044. This permit amendment is primarily related to water discharge requirements during the production phase at PGP and solidifies Ascot's fully-permitted status. The receipt of this permit is another key condition to draw down the remaining US\$75M under the Company's project finance facility with Sprott Private Resource Lending Corp. and Beedie Capital.

Project Schedule

As previously announced (see News Release dated December 7, 2021), most outdoor construction activities have been paused for the winter and underground development has been delayed until approximately April 2022. An overview of the project schedule is shown in Figure 2. During Q1 2022, minor works will be progressed inside the mill building, and detailed engineering and the remaining procurement will be concurrently advanced.

Figure 2 - Overview schedule of activities for PGP

<https://www.globenewswire.com/NewsRoom/AttachmentNg/8f72f49f-f1cb-417f-a0f0-c38db0fb5e85>

Ascot is planning to ramp-up full-scale construction activities in April 2022. Critical work areas include the construction and installation of the new water treatment plant, the excavation of the Cascade Creek diversion channel, the tailings facility earthworks, process plant piping and instrumentation, and initial underground mining development.

The replacement clarifier and thickener are scheduled to be delivered to site in April 2022, which includes approximately one month of contingency for shipment to account for ongoing global supply chain pressures. Installation of the new water treatment plant, the foundation for which has already been excavated, is anticipated to be complete by November 2022, allowing the commencement of process plant commissioning.

Concurrently, underground development is scheduled to begin in late April 2022 starting from the S1 Portal at the Big Missouri deposit. Initial development and stoping ore is anticipated to be accessed by October 2022, which will enable process plant commissioning to begin by year-end 2022, followed by the first gold pour early in 2023. In order to hedge against mining and grade variability, three initial Big Missouri stoping areas are planned to be accessed in 2022, concurrent with primary development towards the Silver Coin deposit.

Capital Forecast

In March of 2021, before starting pre-construction activities including Early Works, Ascot announced an updated project capital cost estimate of C\$176M (see News Release dated March 18, 2021). Now with the Mines Act Permit in hand and a more definitive project schedule, Ascot is reporting an updated project capital estimate of C\$224M, reflecting an increase of 27% over the March 2021 figure. A breakdown of the

cost increases by area is provided in Table 1. At a high level, the factors that have caused cost increases to the project, in order of influence, are: fixed indirect costs caused by schedule delays, weather impacts, piping and instrumentation labour productivity, indirect cost inflation, supply chain pressures, and COVID-19 protocols.

Table 1 - Change in project capital estimate by area compared to 2021 Estimate (C\$millions)

AREA	2022 ESTIMATE	2021 ESTIMATE	VARIANCE
SITE DEVELOPMENT	7.6	8.3	-0.7
PROCESS PLANT	52.0	44.5	+7.5
WASTE AND WATER MANAGEMENT	21.0	17.1	+3.9
ON-SITE INFRASTRUCTURE	27.4	25.5	+1.9
INDIRECT AND OWNERS COSTS	83.3	53.0	+30.3
MINING DEVELOPMENT	18.3	14.6	+3.7
TOTAL COST EXCL. CONTINGENCY	209.6	163.0	+46.6
CONTINGENCY	14.7	13.0	+1.7
TOTAL COST INCL. CONTINGENCY	224.3	176.0	+48.3

figures may not add due to rounding

- Indirect and Owners Costs +C\$30M: The camp and construction facilities cost increased primarily due to delays in the project schedule requiring the temporary construction camp to be on site for longer than initially planned. Higher food costs, COVID-19 protocols, and snow clearing have also contributed to the increase. Road maintenance and site services costs across the Premier site are higher than estimated. Freight and logistics costs are higher due to the global supply chain crisis.

Construction management costs increased due to the construction period being delayed until end of December 2022 compared with end of September 2022 as originally planned. Insurance costs are higher than previous estimate due to additional insurance coverage on the tailings storage facility.

- Process Plant +C\$8M: Lower labour productivity has been used for the piping and instrumentation activities going forward. Cost for systems and instrumentation for electrical equipment in the mill have increased due to supply chain pressures and inflation.

As at year-end 2021, Ascot had incurred a total of C\$60M on the project. Based on the updated capital cost estimate, there remains C\$164M left to spend on the project, including a C\$15M contingency, representing a buffer of 11.3% on the project costs going forward less mining costs. Varying levels of contingency were assigned to different project areas based on risk assessment. Of the remaining C\$164M in costs yet to be spent, approximately C\$103M has been committed under purchase orders as of year-end 2021.

Ascot has a higher degree of confidence in the updated capital estimate as it is based on real-world costing through the Early Works program, and because the Company has now ordered most of the remaining key equipment and materials to complete the project. The only remaining items that have yet to be ordered are process plant piping, control systems, and limited amounts of steel works - all of which have been assigned higher levels of contingency.

Ascot ended 2021 with a cash balance of approximately C\$59M (unaudited), and there remains US\$75M (~C\$94M) undrawn on the project finance facility, bringing total available liquidity to approximately C\$153M. This is less than C\$164M left to spend, which does not include various corporate costs including but not limited to exploration drilling, G&A, working capital and minimum cash balance requirements, security deposits, and permit maintenance costs. As a result, Ascot will be pursuing additional funding options in the near future to address capital requirements arising from the aforementioned project delays.

Qualified Person

John Kiernan, P.Eng., Chief Operating Officer of the Company is the Company's Qualified Person (QP) as defined by National Instrument 43-101 and has reviewed and approved the technical contents of this news release.

On behalf of the Board of Directors of [Ascot Resources Ltd.](#)
"Derek C. White"
President & CEO

For further information contact:
David Stewart, P.Eng.
VP, Corporate Development & Shareholder Communications
dstewart@ascotgold.com
778-725-1060 ext. 1024

About Ascot Resources Ltd.

Ascot is a Canadian-based junior exploration and development company focused on re-starting the past-producing Premier gold mine, located in British Columbia's prolific Golden Triangle. Ascot shares trade on the TSX under the ticker AOT. Concurrent with progressing the development of Premier, the Company continues to successfully explore its properties for additional high-grade underground resources. Ascot is committed to the safe and responsible development of Premier in collaboration with Nisga'a Nation as outlined in the Benefits Agreement.

For more information about the Company, please refer to the Company's profile on SEDAR at www.sedar.com or visit the Company's web site at www.ascotgold.com, or for a virtual tour visit www.vrify.com under Ascot Resources.

The TSX has not reviewed and does not accept responsibility for the adequacy or accuracy of this release.

Cautionary Statement Regarding Forward-Looking Information

Statements, trend analysis and other information contained in this press release about anticipated future events or results may constitute forward-looking information under Canadian securities laws ("forward-looking statements"). Forward-looking statements are often, but not always, identified by the use of words such as "seek", "anticipate", "believe", "plan", "estimate", "expect" and "intend" and statements that an event or result "may", "will", "should", "could" or "might" occur or be achieved and other similar expressions. For example, forward-looking statements contained in this news release are found under, but are not limited to being included under, the headings Project Progress to Date, Project Schedule, and Capital Forecast. All statements, other than statements of historical fact, included herein are forward-looking statements, including statements regarding the estimated construction schedule, the project capital cost estimate, the Company's exploration and development plans, the success of the Project and related matters. Although Ascot believes that the expectations reflected in such forward-looking statements and/or information are reasonable, undue reliance should not be placed on forward-looking statements since Ascot can give no assurance that such expectations will prove to be correct. These statements involve known and unknown risks, uncertainties and other factors that may cause actual results or events to differ materially from those anticipated in such forward-looking statements, including the risks, uncertainties and other factors identified in Ascot's filings with Canadian securities regulators, available on Ascot's profile on SEDAR at www.sedar.com, and assumptions made with regard to: the estimated costs associated with construction of the Premier Gold Project; the timing of the anticipated start of production at the Project and the ability of the Company to execute on its planned Project timeline. Forward-looking statements are based on estimates and opinions of management at the date the statements are made. Ascot does not undertake any obligation to update forward-looking statements.

Dieser Artikel stammt von [Rohstoff-Welt.de](#)

Die URL für diesen Artikel lautet:

<https://www.rohstoff-welt.de/news/405249--Ascot-Provides-Update-on-Premier-Gold-Project-Progress-to-Date-and-Plans-for-2022.html>

Für den Inhalt des Beitrages ist allein der Autor verantwortlich bzw. die aufgeführte Quelle. Bild- oder Filmrechte liegen beim Autor/Quelle bzw. bei der vom ihm benannten Quelle. Bei Übersetzungen können Fehler nicht ausgeschlossen werden. Der vertretene Standpunkt eines Autors spiegelt generell nicht die Meinung des Webseiten-Betreibers wieder. Mittels der Veröffentlichung will dieser lediglich ein pluralistisches Meinungsbild darstellen. Direkte oder indirekte Aussagen in einem Beitrag stellen keinerlei Aufforderung zum Kauf-/Verkauf von Wertpapieren dar. Wir wehren uns gegen jede Form von Hass, Diskriminierung und Verletzung der Menschenwürde. Beachten Sie bitte auch unsere [AGB/Disclaimer!](#)

Die Reproduktion, Modifikation oder Verwendung der Inhalte ganz oder teilweise ohne schriftliche Genehmigung ist untersagt!
Alle Angaben ohne Gewähr! Copyright © by Rohstoff-Welt.de -1999-2026. Es gelten unsere [AGB](#) und [Datenschutzrichtlinien](#).