# Continental Gold Provides Buriticá Project Update: Mill Facilities Mechanical Completion nears 90 percent

19.11.2019 | CNW

TORONTO, Nov. 19, 2019 - Continental Gold Inc. (TSX:CNL; OTCQX:CGOOF) ("Continental" or the "Company") is ple provide a project update for its Buriticá project in northwestern Antioquia, Colombia. Construction of the project remains schedule for mechanical completion in Q1 2020, ramping to commercial production approximately six to nine months the

## Highlights

- Mill facilities construction was 88 percent completed as of October 31, 2019.
- Major milling equipment installation has been completed with piping, electrical and instrumentation advancing we
- Acceleration of underground development continues; Continental's mine crews achieved over 1.5 kilometres of la development in October, the highest monthly advance to-date.
- Total lateral development advance is 19,800 metres, including ramps, sublevels and ore development.
- Pre-production stockpile of 81,200 tonnes averaged 7.2 g/t gold at the end of October 2019 and is anticipated to increasing by approximately 10,000-15,000 tonnes per month.
- The 110-kV powerline construction was completed in Q3 2019, with line and mine substation energization in Nov

(Click here for progress photos)

### Details

As of October 31, 2019, the Buriticá project mill facilities mechanical completion was 88 percent. All major milling equip been installed, and work is advancing in all areas for piping, electrical and instrumentation. The mill building was enclosed November and there has been significant advance on the electrical room and mill control office. Liner installation is undoubt the SAG and ball mills. The tailing filtration building is nearly enclosed; roof structure work is well-advanced for the Crowe and tailing storage buildings. Construction of the approximately 32-kilometre powerline between the Chorodó su the power grid and the Buriticá project was completed in Q3 2019. The line and mine substation were energized in Novall underground mining areas are now being powered with energy from the new 110-kV powerline. The mill facilities rer schedule for Q1 2020 mechanical completion. Ramp-up to commercial production is anticipated approximately six to nithereafter.

Underground development continues to exceed expectations as Continental's crews achieved 1,569 metres of lateral development in October. This was the highest monthly advance for the project to-date. Total lateral development advance including ramps, sublevels and ore development is 19,800 metres. Crews are advancing daily at the Yaraguá and Veta and the Higabra adit, with focus on stope preparation prior to production startup. At the end-October 2019, the pre-procestockpile was 81,200 tonnes and averaged 7.2 g/t gold. Since early 2019, monthly definition drilling has been increasin drills focused on underground definition drilling. Ventilation circuit modifications were implemented following the comple 294-metre ventilation raise connecting shallow elevation Veta Sur development with deeper Veta Sur development in the tunnel. Two additional raises are presently being excavated as ore and waste passes in the Yaraguá system and are o

"We continue to be very pleased with Buriticá's progress," commented Donald Gray, Chief Operating Officer. "Our mine have been consistently exceeding planned development with monthly advance topping 1.5 kilometres in October, the h monthly advance to date. Mill facilities construction—in particular piping, electrical and instrumentation—ar advancing rapidly for mechanical completion, and we have already begun pre-commissioning in a number of areas. Ou development and mill construction progress has positioned us well to achieve our 2020 goal of mechanical completion commercial production six to nine months thereafter. Comprehensive production mining and mill operations training is to our local workforce. We are very confident our crews will continue meeting the challenge to work safely and efficient world-class operation."

About Continental Gold Inc.

01.01.2026 Seite 1/2

Continental Gold is the leading large-scale gold mining company in Colombia and is presently developing it's 100% ow project in Antioquia. Buriticá is one of the largest and highest-grade gold projects in the world and is being advanced ut practices for mine construction, environmental care and community inclusion. Led by an international management tea successful record of discovering, financing and developing large high-grade gold deposits in Latin America, the Buriticá on schedule with mechanical completion anticipated during the first quarter of 2020.

For information on the Buriticá project, please refer to the technical report, prepared in accordance with NI 43?101, ent 43?101 Buriticá Mineral Resource 2019?01, Antioquia, Colombia" and dated March 18, 2019 with an effective date of 2019, led by independent consultants Ivor Jones Pty Ltd. The technical report is available on SEDAR at www.sedar.com OTCQX at www.otcmarkets.com and on the Company website at www.continentalgold.com.

The scientific and technical information contained in this press release has been reviewed and approved by Donald Gra Operating Officer of the Company, who is a qualified person within the meaning of NI 43?101.

### Forward-Looking Statements

This news release contains or refers to forward–looking information under Canadian securities legislation&#821 statements regarding the development and construction of the Buriticá project, completion of various construction and development activities, ramp-up of underground development activities, timing of mechanical completion and productio advancing the Buriticá project and future plans and objectives of the Company—and is based on current expecta involve a number of significant business risks and uncertainties. Forward–looking statements are subject to other that could cause actual results to differ materially from expected results. Readers should not place undue reliance on forward–looking statements. Specific reference is made to the most recent Annual Information Form on file with provincial securities regulatory authorities for a discussion of some of the factors underlying forward–looking statements and as of the date hereof. The Company assumes no responsibility to update them or revise them to reflect new events or circumstances other than as required by law.

SOURCE Continental Gold Inc.

#### Contact

Paul Begin, Chief Financial Officer, <u>Continental Gold Inc.</u>, +1.416.583.5610, info@continentalgold.com; www.continentalgold.com

Dieser Artikel stammt von Rohstoff-Welt.de Die URL für diesen Artikel lautet:

https://www.rohstoff-welt.de/news/339210--Continental-Gold-Provides-Buritic-Project-Update---Mill-Facilities-Mechanical-Completion-nears-90-percent.html

Für den Inhalt des Beitrages ist allein der Autor verantwortlich bzw. die aufgeführte Quelle. Bild- oder Filmrechte liegen beim Autor/Quelle bzw. bei der vom ihm benannten Quelle. Bei Übersetzungen können Fehler nicht ausgeschlossen werden. Der vertretene Standpunkt eines Autors spiegelt generell nicht die Meinung des Webseiten-Betreibers wieder. Mittels der Veröffentlichung will dieser lediglich ein pluralistisches Meinungsbild darstellen. Direkte oder indirekte Aussagen in einem Beitrag stellen keinerlei Aufforderung zum Kauf-/Verkauf von Wertpapieren dar. Wir wehren uns gegen jede Form von Hass, Diskriminierung und Verletzung der Menschenwürde. Beachten Sie bitte auch unsere AGB/Disclaimer!

Die Reproduktion, Modifikation oder Verwendung der Inhalte ganz oder teilweise ohne schriftliche Genehmigung ist untersagt! Alle Angaben ohne Gewähr! Copyright © by Rohstoff-Welt.de -1999-2025. Es gelten unsere AGB und Datenschutzrichtlinen.

01.01.2026 Seite 2/2